

Constructing lines, &c., for the Imperial Service Troops at Bangalore.

No.	Items of work.	Per.	Quantity.
1	Earthwork	C. yd.	14,539
2	Stone in clay	C. ft.	4,43,902
3	Raw brick in clay	"	7,992
4	Brick in clay	"	5,69,348
5	Stone pillars	S. ft.	15,935
6	Clay work	C. ft.	5,868-00
7	Honne-wood work	"	9,906-98
8	Roofing with Mangalore tiles, with teak reepers	Sqr.	4,700-57
9	Ventilating tiles	Each	2,220
10	Stone slabs 6"	S. ft.	37,662
11	Honne-wood doors for buildings	"	49,396
12	Do for backyard	"	8,624
13	Wooden pulleys, complete	L. S.	Rs. 10
14	Honne-wood windows with iron bars, &c.	S. ft.	11,946
15	Mud plastering	Sqr.	8,936-86
16	Pointing with chunam	"	"
17	Color washing	Sqr.	4,097-41
18	White washing	"	9,546-77
19	Coping with brick in clay and chunam plaster	R. ft.	33,523
20	Earth filling	C. yd.	3,358
21	Gravel flooring	Sqr.	3,334-12
22	Asphalting $\frac{1}{2}$ " thick over 3" concrete floor	"	197-12
23	V-shaped drain	R. ft.	19,578
24	Cast of end walls	L. S.	Rs. 3,581
25	Turfing	S. yd.	1,304
26	Chunam plastering	Sqr.	4,817-14
27	Stone staining	C. ft.	5,925
28	Flooring with cement and plaster	Sqrs.	68-55
29	Brick in chunam	C. ft.	1,68,300
30	Masonry platform	L. S.	Rs. 60
31	Painting 2 coats	Sqrs.	80-66
32	Wood oiling	"	239-00
33	Stone in chunam filling foundation	C. ft.	21,238
34	Flooring stone slabs 3" thick	S. ft.	17,752
35	Teak-wood work	C. ft.	1,408-00
36	Do doors	S. ft.	1,008
37	Windows	"	1,120
38	Ventilators	"	714
39	Ornamental eave boards	R. ft.	4,736
40	Rock stand for arms	L. S.	Rs. 345
41	Head over backyard, door No. I	"	" 2
42	Open box drain	R. ft.	296
43	Asphalte pointing	Sqrs.	31-20
44	Tarring	"	94-60
45	Cistern	Each	8
46	Brick in chunam, archwork.	C. ft.	729
47	Cornice	R. ft.	54
48	Teak wood doors with copper sheets	L. S.	Rs. 50
49	Lightning conductor	"	" 400
50	Stone benches	Each	" 5
51	Sundry charges	L. S.	" 10
52	Roads and enclosure railings	"	" 2,500
53	Blasting rock	"	" 1,000
54	Roads for lines.	"	" 2,000
55	V-shaped drains for roads	"	" 2,000
56	Hospital room	"	" 6,000
57	Baling water	"	" 100
58	Iron rails	Each	" 4

Y. SRINIVASA RAO, *Executive Engr.*

CHITALDRUG DIVISION.

Notice, dated 3rd October 1896.

Notice is hereby given that a sum of Rs. 110-0-2, withdrawn from the Chitaldrug Government Savings Bank, stands due in the deposit amount of this office to one task-work contractor Gopal Singh, and that if neither he nor his representative, if any, prefers his claim to the said amount within three months from this date the amount will be paid to his partner Hindoji, who has applied for the same.

K. PRAHLADA RAO, *Offg. Executive Engineer.*